



10" ASPHALT PATCH REPAIR

HARRIS COUNTY, TEXAS

Weekly Progress Report

HDR | Engineering Inc.

Project No.13-011

**Week Ending
December 28, 2013**

Submitted to

Piney Point City Council

HDR | ONE COMPANY
Many Solutions®
4635 Southwest Freeway, Houston TX 77027-7169
(713) 622-9264. Fax (713) 622-9265. www.hdr.co

December 22 to December 28,
Activity/Status

10" Asphalt Patch Repairs

MOBILIZATION:

- Forde Construction mobilized in on site December 17, 2013.

10" ASPHALT PATCH REPAIR

S. PINEY POINT RD.

- Completed

N. PINEY POINT RD. (4 locations)

- 1) At Chuckanut South Bound lane (45 ft by 8 ft)
 - Completed
- 2) Between Shady Glen and Carsey Lane (130' by 8 ft) and (70 ft by 8 ft) N Bound Lane.
 - This period no work was performed on this aspect of the project.
 - Stopped working on N. Piney Point due to the school traffic in front of St. Francis till December 30, 2013. The schools in the area will be closed.
- 3) Between Jamestown and Shady Glen (190' by 8 ft) North Bound Lane.
 - This period no work was performed on this aspect of the project.
- 4) At Piney Point and St. Francis School South Bound Lane
 - This period no work was performed on this aspect of the project.

December 22 to December 28,
Activity/Status

10" Asphalt Patch Repairs

TAYLORCREST at PINEY POINT RD.

- This period no work was performed on this aspect of the project.



Asphalt repair at N. Piney Point and Chuckanut south bound lane is completed. View to the south.

CRACK SEALING

White Pillars

- This period no work was performed on this aspect of the project

Taylorcrest

- This period no work was performed on this aspect of the project

Green Oaks

- This period no work was performed on this aspect of the project

Next Week's Planned Activities
December 28, 2013 to January 4, 2014

10" Asphalt Patch Repairs

MOBILIZATION:

- This period no work is planned for this aspect of the project. Till December 30, 2013.

10" ASPHALT PATCH REPAIR

S. PINEY POINT RD.

- Completed

N. PINEY POINT RD. (4 locations)

1) **At Chuckanut South Bound lane (45 ft by 8 ft)**

- Completed

2) **Between Shady Glen and Carsey Lane (130' by 8 ft) and (70 ft by 8 ft) N Bound Lane.**

- This period no work is planned for this aspect of the project. Till December 30, 2013.

3) **Between Jamestown and Shady Glen (190' by 8 ft) North Bound Lane.**

- This period no work is planned for this aspect of the project. Till December 30, 2013.

4) **At Piney Point and St. Francis School South Bound Lane**

- This period no work is planned for this aspect of the project. Till December 30, 2013.

Next Week's Planned Activities
December 28, 2013 to January 4, 2014

10" Asphalt Patch Repairs

CRACK SEALING

White Pillars

- This period no work is planned for this aspect of the project.

Taylorcrest

- This period no work is planned for this aspect of the project.

Green Oaks

- This period no work is planned for this aspect of the project.

Note: Contractor has closed down for Christmas till December 30, 2013.

Monday December 30, 2013 they will return.