



# **10" ASPHALT PATCH REPAIR**

**HARRIS COUNTY, TEXAS**

## **Weekly Progress Report**

**HDR | Engineering Inc.**

**Project No.13-011**

**Week Ending  
January 25, 2014**

*Submitted to*

**Piney Point City Council**

**HDR** | ONE COMPANY  
*Many Solutions*<sup>®</sup>  
4635 Southwest Freeway, Houston TX 77027-7169  
(713) 622-9264. Fax (713) 622-9265. www.hdr.co

January 12 to January 18, 2014  
Activity/Status

---

10" Asphalt Patch Repairs

MOBILIZATION:

- Forde Construction mobilized in on site  
December 17. 2013.

10" ASPHALT PATCH REPAIR

S. PINEY POINT RD.

- Completed

N. PINEY POINT RD. (4 locations)

1) At Chuckanut South Bound lane (45 ft by  
8 ft)

- Completed

2) Between Shady Glen and Carsey Lane  
(130' by 8 ft) and (70 ft by 8 ft) N Bound  
Lane.

- Completed

3) Between Jamestown and Shady Glen (190' by  
8 ft) North Bound Lane.

- Completed

4) At Piney Point and St. Francis School South  
Bound Lane (12 ft X 8 ft)

- Completed

TAYLORCREST at PINEY POINT RD. (8 ft  
X 8 ft)

- Completed

January 19, 2013 to January 25,  
2014Activity/Status

---

10" Asphalt Patch Repairs

CRACK SEALING

White Pillars

- This period no work was performed on this  
aspect of the project

Taylorcrest

- This period no work was performed on this  
aspect of the project

Green Oaks

- This period no work was performed on this  
aspect of the project

Note: waiting on Forde Const. to set up the  
crack repairs. Temperatures have been to  
cold.

**Next Week's Planned Activities**  
**January 26, 2013 to February 1, 2014**

---

**10" Asphalt Patch Repairs**

**MOBILIZATION:**

- This period no work is planned for this aspect of the project. Till December 30, 2013.

**10" ASPHALT PATCH REPAIR**

**S. PINEY POINT RD.**

- Completed

**N. PINEY POINT RD. (4 locations)**

1) **At Chuckanut South Bound lane (45 ft by 8 ft)**

- Completed

2) **Between Shady Glen and Carsey Lane (130' by 8 ft) and (70 ft by 8 ft) N Bound Lane.**

- Completed

3) **Between Jamestown and Shady Glen (190' by 8 ft) North Bound Lane.**

- Completed

4) **At Piney Point and St. Francis School South Bound Lane (12 ft X 6 ft)**

- Completed

**Taylorcrest @ Piney Point (8 ft X 8 ft)**

- Completed

**Next Week's Planned Activities**  
**January 26, 2013 to February 1, 2014**

---

**10" Asphalt Patch Repairs**

**CRACK SEALING**

**White Pillars**

- This period no work is planned for this aspect of the project.

**Taylorcrest**

- This period no work is planned for this aspect of the project.

**Green Oaks**

- This period no work is planned for this aspect of the project.

Note: waiting on Forde Const. to set up the crack repairs. Temperatures have been to cold.