

REQUEST FOR INSPECTION

CALL DATE: 3/6/24 TIME _____ : _____ AM / PM

PROPERTY ADDRESS: 325 Piny Point Rd PERMIT NUMBER: # 19367

INSPECTOR

Bob Baldwin
 Jason Bienek
 Cary Moran
 Jose Gomez
 City Engineer HVR Cole

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Synthetic Turf	Mechanical Final (Wine Room)
Stair Compliance	Electrical T-Pole	Sewer Disconnect
Framing Only	Electrical Cover	Plumbing Water Line
Frame Cover	Electrical Ditch Cover	Plumbing Sewer Line
Poly Seal	Electrical TCI	Plumbing Ground
Insulation	Electrical Reconnect	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Underground	Plumb Gas: House / Pool / Generator
Brick Tie	Pool Electrical Cover	Plumbing Cover
Stucco Lathe	Pool Electrical Final	Plumbing Final
Building Final	Electrical Final	Pool Plumbing Cover
Tree Final	Temporary Drainage	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Partial	Plumbing Pool Final
Driveway Final	Drainage Cover	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	<u>Drainage Final</u>	Irrigation Trench / Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Cover / Final	Other/Miscellaneous

CONTRACTOR NAME: Jared Fuller

CONTACT PHONE/EMAIL: # 346.287.4646

INSPECTOR COMMENTS: Tellepson

PASS <input checked="" type="radio"/> FAIL
DATE: <u>2/6/24</u>
TIME: <u>12:00</u>
INSPECTOR: <u>Cole</u>

Re-Inspection Fee Required

- Appears sections of grading along North Perimeter are negatively graded and towards to neighbors.
- All finished grade elevations to be verified via as-built prior to project closeout.
- Swale shown on supplemental drainage not in place, conflict with forestor plans.
- Pipe to be removed along west side of pavement still in place.
- Inlet next to gas meter cracked