

REQUEST FOR INSPECTION

CALL DATE: 12-20-21 TIME _____: _____ AM/PM PM
 PROPERTY ADDRESS: 4 Shady Grove Ln. PERMIT NUMBER: 183871

INSPECTION INFORMATION

INSPECTOR: Bob Baldwin Jason Bienek Cary Moran City Engineer _____

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Electrical T-Pole	Mechanical Final (Wine Room)
Stair Compliance	Electrical Cover	Sewer Disconnect
Framing Only	Electrical Ditch Cover	Plumbing Water Line
Frame Cover	Electrical TCI	Plumbing Sewer Line
Poly Seal	Electrical Reconnect	Plumbing Ground
Insulation	Pool Electrical Underground	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Cover	Plumbing Gas (GTO- House)
Brick Tie	Pool Electrical Final	Plumbing Cover
Stucco Lathe	Electrical Final	Plumbing Final
Building Final	Temporary Drainage	Pool Plumbing Cover
Irrigation Trench / Tree Final	Drainage Partial	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Cover	Plumbing Pool Final
Driveway Final	Drainage Final	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	Fire Sprinkler Cover	Irrigation Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Final	Other/Miscellaneous

CONTRACTOR NAME: Low Stop Air Services

CONTACT PHONE/EMAIL: 781-355-8425

INSPECTOR COMMENTS: _____

PASS	FAIL
DATE: <u>12-20-21</u>	
TIME: _____	
INSPECTOR: <u>RB</u>	

wrap
 Call office in route. Tech will meet me. - wrap lines with UV protective wrap.
 Both units need a float
~~switch~~ switch ~~for~~ on the
 primary coil drain.
 Need lock out ~~paper~~

→ OVER →

Re-Inspection Fee Required

12-20-2021 - 4 Shady Grove Ln

Install float switches on primary coil drains on both units.

Wrap copper with UV resistant wrap.

Install lock out caps on Freon ~~auto~~ lines.