

REQUEST FOR INSPECTION

CALL DATE: 08/25/2022 TIME _____ : _____ AM / PM
 PROPERTY ADDRESS: 11111 Meadowick PERMIT NUMBER: 19010

INSPECTION INFORMATION

INSPECTOR: Bob Baldwin Jason Bienek Cary Moran City Engineer u/ HDR Eng
Aaron Crolley

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel - Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping - Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Electrical T-Pole	Mechanical Final (Wine Room)
Stair Compliance	Electrical Cover	Sewer Disconnect
Framing Only	Electrical Ditch Cover	Plumbing Water Line
Frame Cover	Electrical TCI	Plumbing Sewer Line
Poly Seal	Electrical Reconnect	Plumbing Ground
/ Insulation	Pool Electrical Underground	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Cover	Plumbing Gas (GTO- House)
Brick Tie	Pool Electrical Final	Plumbing Cover
Stucco Lathe	Electrical Final	Plumbing Final
Building Final	Temporary Drainage	Pool Plumbing Cover
Irrigation Trench / Tree Final	Drainage Partial	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Cover	Plumbing Pool Final
Driveway Final	Drainage Final	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	Fire Sprinkler Cover	Irrigation Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Final	Other/Miscellaneous

CONTRACTOR NAME: Stutton Plumbing Co.
 CONTACT PHONE/EMAIL: (7) 774-9197-
 INSPECTOR COMMENTS: Drainage Final
Dm Madere-

PASS FAIL
DATE: <u>8-25-22</u>
TIME: <u>10:45</u>
INSPECTOR: <u>Cole Kowalczyk</u>

Appears 6" pipe on N side property is tied directly into curb along street and does not match section curb penetration detail shown on the permanent drainage plan. Detail shows 6" splitting into 2 4" pipes prior to curb

Re-Inspection Fee Required