

REQUEST FOR INSPECTION

CALL DATE: 12-13-22 TIME 1:25 AM/PM (PM)
 PROPERTY ADDRESS: 601 Piney Point PERMIT NUMBER: 18036

INSPECTOR

Bob Baldwin Jason Bienek Mary Moran Jose Gomez City Engineer _____

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Synthetic Turf	Mechanical Final (Wine Room)
Stair Compliance	Electrical T-Pole	Sewer Disconnect
Framing Only	Electrical Cover	Plumbing Water Line
Frame Cover	Electrical Ditch Cover	Plumbing Sewer Line
Poly Seal	Electrical TCI	Plumbing Ground
Insulation	Electrical Reconnect	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Underground	Plumb Gas: House / Pool / Generator
Brick Tie	Pool Electrical Cover	Plumbing Cover
Stucco Lathe	Pool Electrical Final	Plumbing Final
Building Final	Electrical Final	Pool Plumbing Cover
Tree Final	Temporary Drainage	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Partial	Plumbing Pool Final
Driveway Final	Drainage Cover	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	Drainage Final	Irrigation Trench / Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Cover / Final	Other/Miscellaneous

CONTRACTOR NAME: Houston Empire

CONTACT PHONE/EMAIL: Cody

INSPECTOR COMMENTS: 832-499-6771

PASS FAIL

DATE: 12-13-22

TIME: 1:25

INSPECTOR: Faxon

Re-Inspection Fee Required

✓ Island Plugs (5) total OK
 Countertop outlets by Range
 Plug on wall living room, Formal Powder outlet
 Guest Bedroom wall outlet
 Outdoor kitchen missing fan/black
 Need to set A/C's
 Missing Flood lights
 CK Bathrooms plugs by sink must be within 36"
 of sink